Project I.D.	Project Description	County	Road	Contractor
E0003-08-21-0034	**Egg Harbor STH 42 Harbor School Road - CTH E**	**Door**	**STH 42/CTH E**	**Vinton Construction Company**

Contract Time	Or Completion Date Of	Estimated Start Date	Estimated Completion Date	Prepared By:	Date
☐ Working Days ☐ Calendar Days	**5/23/2025**	**3/11/2024**	**5/23/2025**	**Steve Navarre - Vinton Construction Company**	**3/6/2024**

1. When required by the contract, the contractor shall submit a copy of the Progress Schedule to the District Construction Section prior to beginning work, preferably at or prior to the preconstruction conference. At any time the work becomes significantly behind schedule, the Contractor should submit a revised schedule if requested by the engineer.
2. Bar graphs shall be drawn chronologically in the sequence the work will be performed to depict the progress schedule. On working day contracts, the controlling items must be defined.

Holiday
Controlling Item
Non-Controlling Item

Week Starting				3/11/2024	3/18/2024	3/25/2024	4/1/2024	4/8/2024	4/15/2024	4/22/2024	4/29/2024	5/6/2024	5/13/2024	5/20/2024	5/27/2024	6/3/2024	6/10/2024	6/17/2024	6/24/2024
Estimated # of Working Days per Week				5	5	5	5	5	4	5	5	5	5	4.5	4	5	5	3.5	4.5
Work Item or Operation	**Quantity**	**Units**	**Company**								Utility Comp.				Memorial Day			Juneteenth 1.5	
Traffic Control	1	LS	Mega Rentals																
Install Silt Fence and Inlet Protection	1	LS	Highway																
Remove Signs/Salvage Pavers/Landscape Rock	1	LS	Highway																
Sawing Asphalt and Concrete	1	LS	VCC																
Clear and Grub	1	LS	Kuzisaso																
Crew 1 - Install Storm Sewer CTH E/42Relocate Fire Hydrant	1	LS	VCC																
Crew 2 - Install Storm Sewer CTH E/42 - Remove 2 Planters/Benches by 4/1	1	LS	VCC																
Grade CTH E - Restore Green Areas/Grade HWY 42 Northbound from CTH E to White Cliff	1	LS	VCC																
Excavate and Install CU Material HWY 42 NB	1	LS	VCC/Highway																
Excavate and Install Modular Block Walls HWY 42 NB	1	LS	VCC/Highway																
Install Curb and Gutter CTH E and HWY 42 NB From CTH E to White Cliff	1	LS	Martell																
Bodart Electric/Village of Egg Harbor	1	LS	Bodart																
Backfill Curb and Gutter CTH E and HWY 42 NB From CTH E to White Cliff	1	LS	VCC																
Install Concrete Sidewalk/StepsDriveways CTH E to Whitecliff	1	LS	Martell																
Switch Pedestrian Traffic - Grade HWY 42 SB from CTH E to Harbor School	1	LS	VCC																
Grade NB 42 From White Cliff to Harbor School	1	LS	VCC																
Excavate and Install CU Material HWY 42 SB and 42 NB from Harbor School to White Cliff	1	LS	VCC/Highway																
Exc. and Install Block Walls HWY 42 SB and 42 NB from Harbor School to Whitecliff	1	LS	VCC/Highway																
Install C&G HWY 42 SB From CTH E to Harbor School and 42 NB from Harbor School to White Cliff	1	LS	Martell																
Bodart Electric/Village of Egg Harbor	1	LS	Bodart																
Backfill C&G HWY 42 SB - CTH E to Harbor School and 42 NB from Harbor School to White Cliff	1	LS	VCC																
Install Conc. Walk/Steps/Driveways E to Harbor Sch. and HWY 42 NB From Harbor Sch. to White Cli	1	LS	Martell																
Fine Grade, Adjust Manholes, Pave STH 42, CTH E, Side Roads, and Driveways	1	LS	VCC/NEA																
Restoration - Plant Trees, Install Tree Grates, Install Signs, Install Pavers, and Shoulder	1	LS	Highway/VCC																
Pavement Marking	1	LS	Century																
Clean Site/Sweep - Remove Traffic Control	1	LS	VCC/Mega																